



## Project Status Report

---

**Project Name:** CVSD-Renovations and Additions to Brownstown Elementary School

**Month:** December 2019

**Focus Area:** Phase 1,2 & 3



---

**Confidential**

• **Prepared By:** Fred Kendall •

***CONESTOGA VALLEY SCHOOL DISTRICT***  
*Brownstown Elementary School*

December 06 2019

**Table of Contents**

1 Executive Summary Report No. 7

2 Progress Photos

3 Change Order Log (Pending)

4 Schedule (Pending)

***SCHEDULE STATUS:***

*Notice to proceed date: April 30 2019*  
*Original contract completion date: September 12 2020*  
*Extension of time requested: 0 days*  
*Extension of time approved: 0 days*  
*Lost weather days: 0 days*  
*Percent complete 48 %*

*Status: Phase*

***BUDGET STATUS:***

*Contract amount: \$14,836,500.00      Total billed to date: \$7,082,396.98*  
*Approved change orders: -\$30,088.62      Paid to date: \$6,374,157.28*  
*Revised contract amount: \$ 14,806,411.38*  
*Pending changes:*

***PENDING ISSUES:*** *None*

***BRIEF PROJECT STATUS:***

- *Submittal Process Continues*
- *Phase 1 punch list remains.*
- *Gym Athletic Equipment Installation*
- *Gym Wood Floor patch work Complete*
- *Gym Floor re-finish to begin 12/16*
- *Gym Wall mats and Bleacher installation to begin 1/2/20*
- *Phase 2 Classrooms turned over. Punchlist Remains*
- *Stage work continues.*
- *Site Excavation for Basin 1*
- *Exterior CMU Walls complete for Mechanical room Addition.*
- *Mechanical Room roof framing complete. Roofing to start 12/9*
- *New Electric Service energize 1/13/20*
- *Phase 3 Demolition 90 %*
- *Phase 3 CMU Walls are started*
- *Phase 3 MEP rough ins are started.*



## Progress Photos









## Project Status Report

---

