



Project Status Report

Project Name: CVSD-Renovations and Additions to Brownstown Elementary School

Month: March 2020

Focus Area: Phase 3 &4



Confidential

• **Prepared By:** Fred Kendall •

CONESTOGA VALLEY SCHOOL DISTRICT
Brownstown Elementary School

March 10 2020

Table of Contents

1 Executive Summary Report No. 10

2 Progress Photos

3 Change Order Log (Pending)

SCHEDULE STATUS:

Notice to proceed date: April 30 2019
Original contract completion date: September 12 2020
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 65 %

Status: Phase

BUDGET STATUS:

Contract amount: \$14,836,500.00 Total billed to date: \$9,693,939.53
Approved change orders: -\$41,135.32 Paid to date: \$9085786.31

Revised contract amount: \$ 14,795,364.68
Pending changes:

PENDING ISSUES: *None*

BRIEF PROJECT STATUS:

- *Submittal Process Continues*
- *Phase 3 punch list is 90% complete.*
- *Phase 4 punch list work to be started.*
- *Work Resumed on Basin 1*
- *Installation of East End Wall at Basin.*
- *Phase 4 classrooms turned over.*
- *Phase 5 Demolition started.*
- *Mechanical room HVAC boilers, Water heaters, water softeners equipment and piping is complete.*

Progress Photos



