



Project Status Report

Project Name: CVSD-Renovations and Additions to Brownstown Elementary School

Month: June 2020

Focus Area: Phase 5,6,7 and Middle School



Confidential

Prepared By: Fred Kendall

CONESTOGA VALLEY SCHOOL DISTRICT
Brownstown Elementary School

June 12 2020

Table of Contents

1 Executive Summary Report No. 13

2 Progress Photos

3 Change Order Log (Pending)

SCHEDULE STATUS:

Notice to proceed date: April 30 2019
Original contract completion date: September 12 2020
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 76 %

Status: Phase

BUDGET STATUS:

Contract amount: \$14,836,500.00 Total billed to date: \$11,215,512.58
Approved change orders: -\$32,433.68 Paid to date: \$10,654,736.96

Revised contract amount: \$ 14,804,066.32
Pending changes:

PENDING ISSUES: Project has reopened un strict CDC Covid-19 Guidelines

BRIEF PROJECT STATUS:

- Phase 5 work substantial completion 6/20/202
- Phase 6 has progressed to above ceiling inspections.
- Phase 7 GC Demo at 85% complete
 - MEP 90% complete
 - GC Structural steel ongoing
 - GC CMU 70% complete
 - Canopy Steel due week of 6/15/202
- Admin area is 60% complete.
- Cafeteria and kitchen Demo 70% complete.
- GC- Site Storm piping 95%
- GC- Grading and top spoil at Gym addition.
- Middle School
 - Installation of E&S silt socks @ 100%
 - The storm water basin has been stripped of the topsoil and stockpiled.
 - The storm water interceptor channel along the south property line was installed and hydro seeded.

- *Site demo @ 75%*
- *Excavation and installation of the new water line has begun.*
- *The new site access road has been stripped of the topsoil and the excavators are waiting for the concrete storm water structures to arrive so the work can continue on completing this site access.*

Progress Photos







