



Project Status Report

Project Name: CVSD-Gerald G. Huesken Middle School

Month: February 2021

Focus Area: Site, Area A, B, C&D



Prepared By: Fred Kendall

CONESTOGA VALLEY SCHOOL DISTRICT
Gerald G. Huesken Middle School

February 11 2021

Table of Contents

1 Executive Summary Report No. 08

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: June 01 2020

Original contract completion date: 553 Cal. Days From NTP. December 05 2021

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 20 %

Status: Phase

BUDGET STATUS:

Contract amount: \$51,588,793.00 Total billed to date: \$10,385,258.51

Approved change orders: \$15,351.45 Paid to date: \$9,349,957.14

Revised contract amount: \$ 51,604,144.45

Pending changes:

PENDING ISSUES: *Monitoring potential Sink Holes*

BRIEF PROJECT STATUS:

- *North parking lot extension approximately 60% complete*
- *Walking paths approximately 15% complete*
- *Underground sanitary pipe from Horseshoe Road leading back to the new school is approximately 35% complete.*
- *Underground storm water structures and underground pipe is approximately 45%.*
- *Burial and backfill of the 40,000-gallon fire tank are approximately 80%.*
- *Structural steel in area A is approximately at 10% completion. Material on site is 90%
Work consists of column placement, conventional steel exterior wall framing and main Delta Beam placement.*
- *Footings in areas B, C & D are approximately at 10% completion.*
- *Foundations have started in Area B*
- *Area A concrete slab on grade is at 95%*
- *MEP Underground rough-in are ongoing in Area A and B*

Progress Photos









