



Project Status Report

Project Name: CVSD-Gerald G. Huesken Middle School

Month: June 2021

Focus Area: Site, Area A, B, C&D



Prepared By: Fred Kendall

CONESTOGA VALLEY SCHOOL DISTRICT
Gerald G. Huesken Middle School

June 10 2021

Table of Contents

1 Executive Summary Report No. 12

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: June 01 2020

Original contract completion date: 553 Cal. Days From NTP. December 05 2021

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 34 %

Status: Phase

BUDGET STATUS:

Contract amount: \$51,588,793.00 Total billed to date: \$17,712,298.99

Approved change orders: \$<20,125.06> Paid to date: \$15,946,766.45

Revised contract amount: \$ 51,568,667.94

Pending changes:

PENDING ISSUES: *Monitoring potential Sink Holes*

BRIEF PROJECT STATUS:

- *Installation of parking lot concrete curbing is complete.*
- *Binder course paving is complete in parking lot and associated drives.*
- *Sub-Grading for the Turf fields is complete*
- *Installation of the under-drain for the turf fields is ongoing, along with stone base.*
- *Overall Site Stormwater pipe and Structure installation remains 95% complete.*
- *East site is grades and seeding has begun.*
- *Precast Concrete Plank in Area A first floor is complete. Grouting of plank is ongoing.*
- *Area A Structural Steel and masonry bearing wall to second floor are ongoing. Se3cond floor plank installation to start 6-21-2012*
- *1st floor areas of the B & D structural steel are being erected.*
- *Area B&D slab on grade areas are poured to 85%.*
- *Area C Gym Slab on Grade is being prepared for pour.*
- *Electric transformer pad has been set.*
- *Plumbing and Mechanical above ceiling rough-ins have started in Area A*
- *Electrical above ceiling rough-ins have started in Area A*
- *Mechanical equipment has been set in Mechanical rm.*

Progress Photos





