



Project Status Report

Project Name: CVSD-Gerald G. Huesken Middle School

Month: July 2021

Focus Area: Site, Area A, B, C&D



Prepared By: Fred Kendall

CONESTOGA VALLEY SCHOOL DISTRICT

Gerald G. Huesken Middle School

July 15 2021

Table of Contents

1 Executive Summary Report No. 13

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: June 01 2020

Original contract completion date: 553 Cal. Days From NTP. December 05 2021

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 38 %

Status: Phase

BUDGET STATUS:

Contract amount: \$51,588,793.00 Total billed to date: \$18,834,948.99

Approved change orders: \$<23,180.04> Paid to date: \$16,957,151.45

Revised contract amount: \$ 51,565,612.96

Pending changes:

PENDING ISSUES: *Monitoring potential Sink Holes*

BRIEF PROJECT STATUS:

- *The access road to the new school leading from the northwest high school lot by the tennis courts has been cut-in to sub-grade with curb install and paving to follow.*
- *The installation of the turf field should be completed by Friday July 16 with perimeter fencing, ball netting and final grading & seeding of the outer areas.*
- *The retaining wall and site lights along the stadium fence are complete with the bleacher pads and asphalt walkway to follow.*
- *Precast Concrete Plank in Area A second floor is complete. Grouting of plank is ongoing.*
- *Area A Structural Steel and masonry bearing wall to roof are ongoing.*
- *1st floor areas of the B & D structural steel are being erected.*
- *Area B&D slab on grade areas are poured.*
- *Area C Gym Slab on Grade is poured.*
- *Electric transformer pad has been set.*
- *Switch Gear is Set.*
- *Plumbing and Mechanical above ceiling rough-ins in Area A are ongoing.*
- *Electrical above ceiling rough-ins in Area A is ongoing.*
- *Mechanical equipment has been set in Mechanical rm.*

Progress Photos







