



Project Status Report

Project Name: CVSD-Gerald G. Huesken Middle School

Month: August 2022

Focus Area: Site, Area A, B, C&D



Prepared By: Fred Kendall

CONESTOGA VALLEY SCHOOL DISTRICT
Gerald G. Huesken Middle School

August 11 2022

Table of Contents

1 Executive Summary Report No. 26

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: June 01 2020

Original contract completion date: 553 Cal. Days From NTP. April 06 2022

Extension of time requested: 126 days

Extension of time approved: 126 days

Lost weather days: 0 days

Percent complete 86 %

BUDGET STATUS:

Contract amount: \$51,588,793.00 Total billed to date: \$44,408,989.27

Approved change orders: \$78,366.83 Paid to date: \$41,152,757.13

Revised contract amount: \$ 51,667,159.83

Pending changes:

PENDING ISSUES: *Monitoring potential Sink Holes*

BRIEF PROJECT STATUS:

- *Site activities, final grading, curbs and walks.*
- *Site Plantings have been ordered.*
- *CMU Veneer remains at Gym and Cafeteria*
- *Drywall finishing is complete in Area A and area B*
- *Metal framing and wall enclosure is ongoing at the gym area.*
- *Painting is complete in Area A and B*
- *Painting ongoing in Area C and D*
- *Ceiling Grid and above ceiling inspections are ongoing in Area A Gr., 1st and 2nd floors*
- *Standing seam Roofing is ongoing in area A and Band D*
- *Facia and soffit work Continues in Area A, B and C*
- *Window / Curtainwall installation is ongoing in Area A, B*
- *Mechanical duct and piping installation continues.*
- *Mechanical Mezz. Piping and duct work continues.*
- *Plumbing fixture Installation in Area A*
- *Electrical Lighting and devices are ongoing in Area A and B*
- *Operable partitions installation area A, on going*
- *Elevator installation is complete*
- *Casework installation is ongoing in Area A and B*

Progress Photos





